

Date: 5/4/2016 Author: CentraCom Project: Morton Salt Cell Tower Grantsville

Comments:

Installing (2) 1 1/4" conduits/fiber.
Installing handhole at T-Mobile site.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	485'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing handhole

Installing (2) 1 1/4" conduits/fiber

Directional drill