



Date: 4/5/2016 Author: CentraCom Project: Days Inn Springville

Comments:

Installing (2) 1 1/4" conduits/fiber.
Road Bore, install handhole.

| Posted speed | Min Taper Length | Length of Buffer | Min Sign Spacing | Devices Spacing |
|--------------|------------------|------------------|------------------|-----------------|
| 30 | 180' | 200' | 100' | 15' |
| 35 | 245' | 250' | 350' | 20' |
| 40 | 320' | 305' | 350' | 27' |
| 45 | 540' | 380' | 500' | 45' |
| 50 | 600' | 425' | 500' | 50' |
| 55 | 660' | 495' | 500' | 55' |
| 60 | 720' | 570' | 500' | 60' |
| 65 | 780' | 645' | 500' | 65' |