



Installing 1 1/4" conduit/fiber.  
Directional drill.

Existing handhole

Installing handhole

**Date:** 5/25/2016 **Author:** CentraCom **Project:** Rain 3333 N Digital Dr Lehi

**Comments:**

Installing handhole at 3333 N Digital Dr.  
Road bore, directional drill 190' to existing  
handhole at 3370 N Digital Dr

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'