

Date: 7/21/2016 Author: CentraCom Project: Syringa Sprint Tower

Comments:
Installing conduit/fiber

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

ROAD WORK AHEAD
SHOULDER WORK
UTILITY WORK AHEAD

Accessing handhole

Installing conduit/fiber

