

Date: 8/1/2016 Author: CentraCom Project: CED 1300 S American Fork

Comments:

Installing 244' 1 1/4" conduit/fiber. Directional drill. Installing handhole

Taper Posted speed	Buffer Zone & Sign Spacing	Length of Buffer	Min Sign Spacing	Devices Spacing
Mini Taper Length				
30	180'	200'	100'	45'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	485'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing 1 1/4" conduit/fiber
Installing handhole

AHEAD WORK
ROAD WORK AHEAD

UTILITY WORK AHEAD

SHOULDER WORK

ROAD WORK AHEAD

ROAD WORK AHEAD

ROAD WORK AHEAD