

**Date:** 12/14/2016 **Author:** CentraCom **Project:** Camera 40 Springville

**Comments:**

Installing 220' 1 1/4" conduit/fiber.  
Installing handhole

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

Installing 1 1/4" conduit/fiber

Installing 1 1/4" conduit/fiber

Installing handhole

