

Installing (2) 1 1/4" conduits/fiber

**Date:** 8/8/2017 **Author:** CentraCom **Project:** Levan Peak

**Comments:**

Installing handholes. Installing (2) 1 1/4" conduits/fiber on east side SR 28 from MPM 26.3 to 29.4.

Posted speed	Taper, Buffer Zone & Sign Spacing			
	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

