



Date: 5/4/2016 **Author:** Centracom **Project:** Morton Salt Cell Tower Grantsville

Comments:

Installing handhole intersection of SR 138 and Salt Road.
 Installing (2) 1 1/4" conduits/fiber for 4942' on north side of Salt Road. Installing handhole at T-Mobile site on Salt Road.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'