

Date: 5/12/2016 **Author:** CentraCom **Project:** Cougar Imports

Comments:

Installing handhole. Direction drill road crossing.

Installing (2) 1 1/4" conduits/fiber

Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	485'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing (2) 1 1/4" conduits/fiber

Directional bore road crossing

Installing handhole