



Installing (2) 1 1/4" conduits/fiber
Directional drill 3' behind existing sidewalk

Fronrunner Blvd

Directional drill/ road bore

Installing (2) 1 1/4" conduits/fiber
Directional drill 3' behind existing sidewalk.

Vista Station Blvd



Date: 5/11/2016 **Author:** CentraCom **Project:** Mosiac Network
Comments:
 Installing handhole. Installing (2) 1 1/4" conduits/fiber.
 Directional drill, road crossing Vista Blvd Fronrunner Blvd.
 Directional drill 3' behind existing sidewalk.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'