



Date: 5/12/2016 **Author:** CentraCom **Project:** Orriant 9980 S 300 W

Comments:
 Installing 408' conduit/fiber. Installing handhole.
 Directional drill, no asphalt cut.

Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	250'	20'
40	300'	305'	350'	27'
45	340'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'