

Date: 5/4/2016 Author: CentraCom Project: SR 138 Morton Salt Cell Site

Comments:

Accessing existing UDOT handhole at MPM 0.2
Installing (2) 1 1/4" conduit/fiber

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

