

Date: 5/25/2016 Author: CentraCom Project: Webporium 450 W Springville

Comments:

Installing handhole. Installing 1 1/4" conduit/fiber.
Road crossing to building entrance, directional drill.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing handhole

Directional drill building entrance

Installing conduit/fiber.
Directional drill.

