

Date: 5/25/2016 Author: CentraCom Project: Red Rhino 2312 W 700 S Springville

Comments:

Installing 2 handholes. Road crossing, 700 S, directional drill. Installing 1 1/4" conduit/fiber.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

