

Date: 7/21/2016 Author: CentraCom Project: Sryinga Sprint Tower

**Comments:**

Installing 1 1/4" conduit/fiber. Installing handholes. Road Bore SR 64/ SR 50. Directional Drill, no asphalt cut required.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

