

Date: 8/1/2016 **Author:** CentraCom **Project:** Stotz Equipment Nephi SR 132

Comments:

Installing 1 1/4" conduit/fiber MPM 31.2 to MPM 31.7
Directional drill, boring 1800 W. No asphalt cut required.
Installing handholes

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	385'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	485'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

Installing 1 1/4" conduit/fiber

Installing handhole

