

Date: 8/9/2016 Author: CentraCom Project: Eide Bailly LLC Ashton Blvd Lehi

Comments:
Installing handhole. Installing 350' 1 1/4" conduit/fiber

Taper, Buffer Zone & Sign Spacing	Sign Spacing		Length of Buffer	Min Sign Spacing	Devices Spacing
	Posted speed	Min Taper Length			
30	180'	200'	100'	15'	
35	245'	250'	350'	20'	
40	320'	305'	350'	27'	
45	540'	380'	500'	45'	
50	600'	425'	500'	50'	
55	660'	495'	500'	55'	
60	720'	570'	500'	60'	
65	780'	645'	500'	65'	

