

Installing conduit/fiber
Directional drill

Directional drill 92'

Install handhole

Date: 8/17/2016 Author: CentraCom Project: Brahma Group 500 W Salt Lake City

Comments:

Installing handhole. Directional Drill 500 W.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

