



Accessing existing handhole

Installing 1 1/4" conduit/fiber

Date: 8/17/2016 Author: CentraCom Project: Brahma Group 500 W Salt Lake City

**Comments:**

Installing 1 1/4" conduit/fiber.  
Directional drill

Posted speed	Taper, Buffer Zone & Sign Spacing			
	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

SHOULDER WORK  
UTILITY WORK AHEAD  
ROAD WORK AHEAD