



**Date:** 9/1/2016 **Author:** CentraCom **Project:** Stotz Equipment Bluffdale

**Comments:**

Installing 450' 1 1/4" conduit/fiber on east side of Pony Express Rd. Installing 2 handhole and directional drill road bore at 14800 S Pony Express Dr.

Posted speed	Taper, Buffer Zone & Sign Spacing		Length of Buffer	Min Sign Spacing	Devices Spacing
	Mini Taper Length				
30	180'	200'	100'	15'	
35	245'	250'	350'	20'	
40	320'	305'	350'	27'	
45	540'	380'	500'	45'	
50	600'	425'	500'	50'	
55	660'	495'	500'	55'	
60	720'	570'	500'	60'	
65	780'	645'	500'	65'	