

Date: 8/30/2016 Author: CentraCom Project: White's Sanitation/Mid Utah Radio Annabella Rd

Comments:

Installing 1125' 1 1/4" conduit/coax on south side of Annabella Rd.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Road bore directional drill

Installing handhole

Installing 1 1/4" conduit/coax

Installing handhole

