

Date: 9/8/2016 **Author:** CentraCom **Project:** Entrada Triumph Blvd

Comments:
Directional drill road bore 50'
No asphalt cut required.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing 1 1/4" conduit/fiber

Directional drill
Road crossing 50'

Installing handhole

ROAD WORK AHEAD
SHOULDER WORK

SHOULDER WORK
UTILITY WORK AHEAD
ROAD WORK AHEAD