

Date: 9/20/2016 Author: CentraCom Project: Southwest Plumbing Springville

Comments:

Installing 1 1/4" conduit/fiber.
Installing handhole, directional drill
road bore.

Posted speed	Taper, Buffer Zone & Sign Spacing				Devices Spacing
	Mini Taper Length	Length of Buffer	Min Sign Spacing		
30	180'	200'	100'	15'	
35	245'	250'	350'	20'	
40	320'	305'	350'	27'	
45	540'	380'	500'	45'	
50	600'	425'	500'	50'	
55	660'	495'	500'	55'	
60	720'	570'	500'	60'	
65	780'	645'	500'	65'	



directional drill
road bore

Installing handhole