



Date: 9/20/2016 **Author:** CentraCom **Project:** Southwest Plumbing Springville

Comments:

Installing (2) 1 1/4" conduits/fiber
Installing handhole

Posted speed	Taper, Buffer Zone & Sign Spacing			
	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'