

Date: 10/14/2016 **Author:** CentraCom **Project:** Liberty Press Springville

Comments:

Installing 1 1/4" conduit/fiber 406' on east side of Mtn Springs Pkwy. Directional drill road bore Mtn Springs Pkwy/Spring Creek Place.
Installing 2 handholes.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	485'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

Access existing handhole

Directional drill road crossing

Installing 1 1/4" conduit/fiber

Directional drill road crossing

Installing handhole

