



Date: 1/10/2017 **Author:** CentraCom **Project:** IHC US 189 East Bay Blvd Provo

Comments:
 Installing 1 1/4" conduit/fiber from mpm 0.5 to mpm 0.6 on Hwy 189. Installing handhole on SE corner of East Bay Blvd and Hwy 89

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'