



Accessing existing handhole

Directional drill  
Installing 1 1/4" conduit/fiber

**Date:** 1/19/2017 **Author:** CentraCom **Project:** Germaine Marine American Fork

**Comments:**

Installing 478' 1 1/4" conduit/fiber on 1100 S.  
Installing 238' 1 1/4" conduit fiber on Auto Mall Dr.  
Accessing handhole. Installing handhole.  
Directional drill, no asphalt cut required.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'