



**Date:** 2/7/2017 **Author:** CentraCom **Project:** Evergreen Ridge Lehi

**Comments:**  
 Installing 1 1/4" conduit/fiber. Road bore  
 250 S and 1100 W, directional drill.  
 Installing handhole on NW corner of 1100 W  
 and 250 S.

Posted speed	Taper, Buffer Zone & Sign Spacing			
	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'