

Installing 315' 1 1/4" conduit/fiber directional drill.

Installing handhole

Directional drill road crossing

Installing 516' 1 1/4" conduit/fiber Directional drill.

**Date:** 2/15/2017 **Author:** CentraCom **Project:** Springville KOA 1750 W Springville  
**Comments:**  
 Installing 516' 1 1/4" conduit/fiber on 1750 W.  
 Installing 315' 1 1/4" conduit/fiber into KOA office.  
 UDOT permit secured for road bore on SR 75.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

