



Accessing existing handhole

Directional drill road bore 70'

Installing 1 1/4" conduit/fiber

Installing handhole

Date: 2/15/2017 Author: CentraCom Project: Innovative Flexpak Mtn Springs Pkwy Springville

**Comments:**

Installing 181' 1 1/4" conduit/fiber. Directional drill road bore 70'. Installing handhole.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

