

Date: 2/27/2017 Author: CentraCom Project: Alexander's Print Linton

Comments:

Directional drill road bore 50'. Installing 320' 1 1/4" conduit/fiber. Installing handhole.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

