

Date: 3/17/2017 Author: CentraCom Project: Lashbrook 131 E 13065 S Draper

Comments:

Installing handhole. Installing 183' conduit/fiber on N side of 13065 S. Road bore 62' directional drill.

Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

