

**Date:** 4/6/2017 **Author:** CentraCom **Project:** Velocity Galena Park Dr  
**Comments:**  
Installing 438' 1 1/4" conduit/fiber.  
Installing handhole. Directional drill.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

