

Date: 5/17/2017 Author: CentraCom Project: Carwise Auto Sales Hwy 89 Salina

Comments:  
 Accessing existing handhole at MPM 225.8 Installing 450' conduit/fiber within existing ROW. Installing handhole at MPM 225.9.

Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



ROAD WORK AHEAD  
 UTILITY WORK AHEAD  
 SHOULDER WORK

Installing handhole.

Installing 1 1/4" conduit/fiber within existing ROW.

Accessing existing handhole.

SHOULDER WORK  
 UTILITY WORK AHEAD  
 ROAD WORK AHEAD