

Date: 6/23/2017 Author: CentraCom Project: Summit Academy Bluffdale

Comments:  
 Installing 2 handholes on east side of Heritage Crest Way.  
 Directional drill road bore, 40'. Installing 1 1/4" conduit/fiber.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing handhole

Installing 1 1/4" conduit/fiber

Directional drill road crossing

Directional drill road bore 40'

Installing handhole

