



Directional drill road bore  
Installing 1 1/4" conduit/fiber

Installing handhole



**Date:** 7/18/2017 **Author:** CentraCom **Project:** UMPA MPM 35.4 HWY 132

**Comments:**

Installing handhole. Directional drill road bore for 34' at MPM 35.4 HWY 132.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'