

Date: 8/2/2017 Author: CentraCom Project: Fields at Timpanogos American Fork

Comments:

Accessing existing handhole. Directional drill road bore 40'. Installing handhole.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing handhole

Installing 1 1/4" conduit/fiber