



ROAD AHEAD AHEAD  
ROAD AHEAD AHEAD  
ROAD AHEAD AHEAD

Directional drill road bore 40'

Installing 1 1/4" conduit/fiber

Installing handhole

Date: 8/16/2017 Author: CentraCom Project: Pioneer HS Arts Campus American Fork

Comments:

Road crossing 200 S 600 E, directional drill.  
Installing 1 1/4" conduit/fiber on west side  
of 600 E. Installing handholes.

Posted speed	Taper, Buffer Zone & Sign Spacing			
	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'