

Date: 8/30/2017 **Author:** CentraCom **Project:** Central Valley Medical Center Santaquin
Comments:
 Installing 1 1/4" conduit/fiber for 190' on south side of US 6.
 Accessing existing handhole at MPM 160.03.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Accessing existing handhole

Installing 1 1/4" conduit/fiber

Road bore, directional drill

Installing 1 1/4" conduit/fiber

SHOULDER WORK
 SHUTTLE BUS STOP
 SHOULDER WORK

SHOULDER WORK
 UTILITY WORK AHEAD
 ROAD WORK AHEAD

SHOULDER WORK
 UTILITY WORK AHEAD
 ROAD WORK AHEAD