



Date: 8/30/2017 Author: CentraCom Project: CCB Bank Salem

Comments:

Installing (2) 1 1/4" conduits/fiber. Installing handhole at MPM 9.1 and MPM 9.3

Posted speed	Taper, Buffer Zone & Sign Spacing			
	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

Road bore, directional drill

Installing handhole at MPM 9.3

Installing (2) 1 1/4" conduit/fiber

Installing handhole

Road bore directional drill

Installing handhole at MPM 9.1

Installing (2) 1 1/4" conduits

