

Date: 10/17/2017 Author: CentraCom Project: Ivory Homes Center St Lehi

Comments:

Installing (2) 1 1/4" conduits/fiber.
Installing 4 handholes.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing handhole

Installing (2) 1 1/4" conduits/fiber

Installing handhole

Installing handhole

Directional drill road crossing 34'

