



Date: 10/19/2017 **Author:** CentraCom **Project:** Momentum Home Loans

Comments:
Installing (2) 1 1/4" conduits/fiber. Installing handholes.

Posted speed	Taper, Buffer Zone & Sign Spacing			Min Sign Spacing	Devices Spacing
	Mini Taper Length	Length of Buffer	Length of Taper		
30	180'	200'	100'	100'	15'
35	245'	250'	130'	130'	20'
40	320'	305'	160'	160'	27'
45	540'	380'	200'	200'	45'
50	600'	425'	225'	225'	50'
55	660'	495'	255'	255'	55'
60	720'	570'	300'	300'	60'
65	780'	645'	330'	330'	65'