

Date: 10/19/2017 Author: CentraCom Project: Momentum Home Loans

Comments:
Installing (2) 1 1/4" conduits/fiber.
Installing handholes.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	485'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Installing handholes

Installing (2) 1 1/4" conduits/fiber
Installing on east side of frontage road
and freeway fence.