

Date: 11/9/2017 **Author:** CentraCom **Project:** Mason Machinery Aurora

Comments:

Installing 240' 1 1/4" conduit/fiber.
 Road crossing directional drill 78' crossing
 SR 24. Installing handhole.

Posted speed	Taper, Buffer Zone & Sign Spacing			
	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

