

Date: 11/21/2017 Author: CentraCom Project: Entrada Provo

Comments:

Directional drill road bore crossing 1600 S 173'. 2 bore pits on north and south side of 1600 S.

Posted speed	Buffer Zone & Sign Spacing	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'	15'
35	245'	250'	350'	20'	20'
40	320'	305'	350'	27'	27'
45	540'	380'	500'	45'	45'
50	600'	425'	500'	50'	50'
55	660'	495'	500'	55'	55'
60	720'	570'	500'	60'	60'
65	780'	645'	500'	65'	65'

