

Date: 5/4/2016 Author: CentraCom Project: Best Western Mtn View Springville

Comments:

Installing 1 1/4" conduit/fiber. Install handhole

Posted speed	Taper, Buffer Zone & Sign Spacing		Length of Buffer	Min Sign Spacing	Devices Spacing
	Mini Taper Length	Length of Buffer			
30	180'	200'	100'	15'	
35	245'	250'	100'	20'	
40	320'	305'	100'	27'	
45	540'	380'	100'	45'	
50	600'	425'	100'	50'	
55	660'	495'	100'	55'	
60	720'	570'	100'	60'	
65	780'	645'	100'	65'	



1455 N 1750 W