



Installing handhole

Installing (2) 1 1/4" conduits/fiber

Date: 5/12/2016 Author: CentraCom Project: Cougar Imports

Comments:  
Installing handholes. Installing (2) 1 1/4" conduits/fiber

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'