

Date: 5/19/2016 Author: CentraCom Project: Savage Albrecht Engineering Richfield

Comments:

Installing 1 1/4" conduit/fiber. Road crossing directional drill. No asphalt cut required.

Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'



Road bore directional drill

Installing conduit/fiber