

Date: 5/25/2016 Author: CentraCom Project: European Marble & Granite 600 S South Salt Lake

Comments:  
Accessing existing handhole. Directional drill road bore at 2575 S 600 W. Installing conduit/fiber.  
Installing handhole.

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	190'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	485'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

Accessing existing handhole

Directional drill road crossing

Installing handhole

