

Date: 8/9/2016 Author: CentraCom Project: Modere 2000 W Springfield

Comments:

Installing handhole. Directional drill road bore on 2000 W.
Installing 120' conduit/fiber to existing handhole

Taper, Buffer Zone & Sign Spacing				
Posted speed	Mini Taper Length	Length of Buffer	Min Sign Spacing	Devices Spacing
30	180'	200'	100'	15'
35	245'	250'	350'	20'
40	320'	305'	350'	27'
45	540'	380'	500'	45'
50	600'	425'	500'	50'
55	660'	495'	500'	55'
60	720'	570'	500'	60'
65	780'	645'	500'	65'

